

Details of Land, Building and Construction Work of KVs (Temporary Building) under Tinsukia

Sl. No.	NAME OF KV	Civil/ Defence/ IHL/ Project	Temporary /Permanent	Year of Opening	Whether Land allotted or not	If allotted what is the status of Lease deed	Lease Deed signed on what date and year	If lease deed has not been signed, reasons for pending	Status of Construction of Building (in percentage)	What action has been taken by Principal for construction of building/signing in lease allotment of land	Any Court Case pending against allotted Land	Present Position of the Case	Latest Communication from RO
1	AKAMPAT	Civil	Temporary	2016	Yes	Lease Deed executed	29-08-2015	NA	NA	NA	No	Identification of alternate suitable land for transfer to KVS(HQ) is pending view court case. Now the	Letter F. No. 42112/2019-20/KVS (RO)/TSK/Admin/3247 Date: 06/12/2019 to The Deputy Commissioner, East Imphal District allotment of alternate suitable land for construction of permanent school building of KV AKAMPAT, IMPHAL EAST on 06 DEC 2019
2	ALONG	Civil	Temporary	1996	Yes	Lease Deed executed	15-02-2018	Objection raised by HQ(KVS)	NA	The matter was represented to Dy. Commissioner, West Siang	No	Sanction for construction of school building is awaited from KVS(HQ)	Letter F. No. 42112/2019-20/KVS (RO)/TSK/Admin/3247 Date: 06/12/2019 forwarded to The Executive Engineer KVS(HQ) for expedite the sanction of Type 'A' School Building for 2-Sections of KV Along on 05 Dec 19
3	CHAKPIKARONG	Civil	Temporary		Yes	On lease for 99 years	24 th Aug 2018	NA	Preliminary Drawings/ Estimate for construction of Type-A School Building, 09 staff quarters, boundary wall etc. forwarded to NPCC Ltd, Gurugram vide				Letter for Principal, KV Chakpikarong asking latest development on Preliminary Drawing/ Estimate for construction of Type-A School Building, 09 staff quarters, boundary wall etc. Forwarded to NPCC Ltd, Gurugram put up to AO on 27 Nov 19.
4	DIERUGARH	Civil	Temporary	2003	YES	CONDITIONAL ALLOTMENT (LAND IS TO UTILISED BY 31/3/2019	NA	NA	PE IS LAYING WITH KVS(Hq)	NA	No	Land was allotted in the month of November 2014 with the condition of utilising within three years. The period is extended upto	Letter sent to KVS(Hqrs) for resolving the issue of extension of period for shifting of Vidyalaya from Dak Bungalow to New Location on 29 Nov 19
5	IMPHAL 1 (LAMPHELPECT)	Civil	Temporary	1964	YES	IN POSSESSION	Jamabandi on 4/4/2018	N/A	NOT YET STARTED	Reminders are being sent to Hon Commissioner, KVS	No	Status report of construction as on 16.12.19 not available in the file	
6	IMPHAL 2 (GRPF Langling)	Civil	Temporary	1983	Yes (Allotted)	Signed	26-06-2010	NA	NOT YET STARTED	Estimate for permanent building submitted to KVS(HQ) by CPWD	No	Revised Drawing of Construction are awaited from CPWD, Agartala	Letter No.F. No. 42112/2019-20/KVS (RO)/TSK/ Admin/3388 Date: 18.12.2019 regarding Construction of School Building, Staff Quarters etc. of Kendrya Vidyalaya No. 2, GRPF Langling, Imphal for warded to Chief Engineer, CPWD, Agartala for expediting the submission of revised Drawings to KVS(HQ).
7	IMPHAL 3 (LEIMAKHONG)	Defence	Temporary	1986	Yes	Signed	01-Mar-11	N/A	N/A	The final planning document with Estimated costs etc. is pending with the MES. The Chairman VMAC has been apprised with the matter and requested to expedite the same	No	Certain observations raised to Chief Engineer, MES Shillong Zone in Approximate Estimates by IHQE-in-C3 branch	

8	KOHIMA	Civil	Temporary	1999	YES	YES	No	NA	No	NA	No	NA	NA	School is running in temporary building	No	Land measuring to 6.5 acres earmarked by CRPF for KV Kohima is not suitable for School.	Letter F.No.42112/2019-20/KVS (RO)/TSK/ADMIN/3270 Dt. 09.12.2019 TO The Executive Engineer, KVS(HQ) New Delhi regarding Transfer of Land to Kendriya Vidyalaya, CRPF Campus Chedima, Kohima (Nagaland)	
9	LOITAK (HEP)	Project	Temporary	1979	No	No	No	NA	With persue to the Sponsoring Authority. A proposal for construction of school building amounting more than 3 crore has been made by the sponsoring	No	NA	NA	NA	Foundation Stone laid by Honble HRD Minister on 11th October 2019. Construction of School Building yet to be started	Letter No. F.No. 42112/2019-20/KVS (RO)/TSK/ Admin/3202 Dt. 02.12.19 forwarded to Zonal Manager NPCC Guwahati for expediting the construction of 'A' Type School Building, Staff Quarters, Boundary wall of KV/Longding copy to NPCC, Gurugram, NPCC Jorhat, Chairman VMC, KV Longding & KV Prindipal.			
10	LONGDING	Civil	Temporary	Jun-05	Records not available in the Vidyalaya	Records not available in the Vidyalaya	NA	NA	NA	NA	No	NA	NA	Meeting of VMC and PWD Ar. P arranged and work is in progress	No	Monthly progress report of work last report received till May 2019.	Letter No. F.No. 42112/2019-20/KVS(RO)/Admin/323- dt. 04.12.19 forwarded to Principal, KV Miao regarding submission of month progress report at an early date.	
11	LUMAMMI NU	HIL	Temporary	2017	No	NA	NA	NA	NA	NA	No	NA	NA	Identification and transfer of land for construction of permanent school building.	No	Letter No. F.No. 42112/2019-20/KVS (RO)/TSK/ Admin/3233 Dt. 04.12.19 forwarded to VC, Nagaland University for identification of land for assessment by KVS(HQ) as per KVS norms.		
12	MIAO	Civil	Temporary	2004	Yes	Done	06.06.2011	NA	45%	Meeting of VMC and PWD Ar. P arranged and work is in progress	No	NA	NA	VMC meeting	No	NA	Letter No. F. No. 42112/2019-20/KVS (RO)/TSK/Admin/3303 Date: 14 /12/2019 Construction of School Building, Staff Quarters, Boundary wall etc for Kendriya Vidyalaya Rangapahar (Nagaland) addressed to the Chief Engineer, Shillong Zone copy to Executive Engineer, KVS(HQ), Chairman VMC, KV Rangapahar and Principal, KV Rangapahar.	
13	NERIST (NIRJUL)	HIL	Temporary	1995	YES	NA	NA	NA	NA	VMC meeting	No	NA	NA	VMC meeting	No	NA	Letter No. F. No. 42112/2019-20/KVS (RO)/TSK/Admin/3288 Dt. 11.12.19 forwarded to NPCC Gurugram regarding status of Revised Economic Estimate for construction of 'A' Type School Building Staff Quarters, Multipurpose Hall, Boundary wall of K Roing copy to Executive Engineer, KVS(HQ), Zonal Manager, NPCC Guwahati and chairman VMC, KV Roing and KV Roing.	
14	RANGAPAHAR	Defence	Temporary	1992	Yes	Lease executed to KVS	16.12.2014	NA	Preliminary drawings and estimates are under process at MES, Shillong	The required information is being sent	No	NA	NA	Not started	Required information sent to higher authority	No	Submission of revised economic report to KVS (HQ) is awaited from NPCC Gurugram	Letter No. F.No. 42112/2019-20/KVS (RO)/TSK/ Admin/3288 Dt. 11.12.19 forwarded to NPCC Gurugram regarding status of Revised Economic Estimate for construction of 'A' Type School Building Staff Quarters, Multipurpose Hall, Boundary wall of K Roing copy to Executive Engineer, KVS(HQ), Zonal Manager, NPCC Guwahati and chairman VMC, KV Roing and KV Roing.
15	ROING	Civil	Temporary	2003	Yes	DONE	11.07.17	NA	Not started	Required information sent to higher authority	No	NA	NA	Required information sent to higher authority	No	Submission of revised economic report to KVS (HQ) is awaited from NPCC Gurugram	Letter No. F.No. 42112/2019-20/KVS (RO)/TSK/ Admin/3288 Dt. 11.12.19 forwarded to NPCC Gurugram regarding status of Revised Economic Estimate for construction of 'A' Type School Building Staff Quarters, Multipurpose Hall, Boundary wall of K Roing copy to Executive Engineer, KVS(HQ), Zonal Manager, NPCC Guwahati and chairman VMC, KV Roing and KV Roing.	

16	TAMENGLONG	Civil	Temporary	2007	Yes	Signed	06.12.2017	NA	0	The matter is reported to the new DC and VMC Chairman	No	Preliminary Drawing/ Estimate is pending from NPCCL Gurugram	Letter F.No. 42112/2019-20/KVS (RO)/TSK/Admin/ 3305 dated 13.12.2019 sent to NPCCL Gurugram regarding Submission of Preliminary Drawing/ Estimate for construction of 'A' Type School Building, 09 Staff Quarters, Boundary Wall and other facilities as per KVS Norms for Kendriya Vidyalaya Tamenglong- reg
17	TULI	Civil	Temporary	1978	NA	NA	NA	NA	NA	NA	No	Present temporary school building is not in good condition for running of school	Letter F.No. 42112/2019-20/KVS (RO)/Admin/ 3295 dt. 12.12.2019 to Deputy Commissioner, District- Mokokchung for long pending issue of availability and identification of suitable land for permanent site of Kendriya Vidyalaya, Tuli. Repair and maintenance of present school building.
18	TUTING	Civil	Temporary	2011	YES	FOR 99 YEARS	27.01.2012	NA	55%	NA	No	Monthly progress report of work last report received till May 2019.	Letter F.No. 42112/2019-20/KVS (RO)/Admin/ 3273 dt. 10.12.2019 to Principal, KV Tuting for submitting of monthly progress report along with 5 photographs, both in soft and hard copies to reach by 16.12.19
19	UKHRUL	Civil	Temporary	2007	Yes	Permanent allotment 27.01.2009	NA	NA		Pursuing for Basic facilities approach road, electricity and water which are not yet provided by state Govt.	No	work related to basic facilities (i.e. approach road, water and electricity supply etc.) for construction of permanent school building KV Ukhrul	Letter No. F.No. 42112/2019-20/KVS(RO)/Admin/ 3232 dt. 04.12.19 forwarded to Principal, KV Ukhrul regarding submitting of following:- (1) Status report on completion of work to enable KVS processing of the preliminary estimated submitted by CPWD. (2) Progress report on the subject work. (3) Report of meeting with Deputy Commissioner, District Ukhrul.
20	ZAKHAMA	Defence	Temporary	1988	NA	NA	NA	NA	NA	In every VMC meeting issue of land has been discussed but we got the same reply that army cant. itself run on the hired land.	No	Long pending issue of identification of alternate suitable land for transfer to KVS(HQ) is pending.	Letter No. F.42112/2019-20/KVS(RO)/TSK/ADMIN/843908440 DT. 05.12.2019 forwarded to Principal, Kendriya Vidyalaya, Zakhama for liaisoning with sponsoring authority for identification of land and its feasibility report to forward RO by 16.12.19.
21	ZIRO	Civil	Temporary	2015	YES	Signed	09-Mar-15	NA	NA	NA	No	Sanction for construction of school building is awaited from KVS(HQ)	Letter No.F. No. 42112/2019-20/KVS (RO)/TSK/Admin/3252 Date: 09/12/2019 के-द्वारा विद्यार्थी जीने शीघ्रता (अनुमानित प्रश्न) के विद्यार्थी भवन, कर्मचारी चानर दिवारी आवास आदि के निर्माण के संबंध में। addressed to the Executive Engineer, KVS(HQ) copy to Executive Engineer, APPWD, Ziro, Chief Engineer, APPWD, Itanagar and Principal KV Ziro.